

Road Report 7/2/24

Sorry I can not make it to tonight's meeting but plan to be at the next one.

Up to date:

Brandon has done shoulder work on Darrington and Davenport Roads with the skid steer.

I ordered Tar patch to do FEMA repairs on Church Street and Town farm plus other pot holes on Gurney Hill and other roads as needed.

We are planning to start the work on Pratt Hill Road to finish the preparations for paving this coming week. Pratt Hill Road still has culverts that need to be changed, ditching and rocks removed from roadway.

The paving of Pratt Hill Road should be put out to bid so we can get locked in before winter.

I will work with Lianne on the specifications for the bid package for that job.

Contracts need to be signed before we can start working.

I've spoken with Jeanie Simmons today from FEMA and will have the rest of the information she needs next week so she can get this wrapped up.